

Sorted By Start

HVCSD Project Schedule  
Site Work  
4/24/08

Updated 11/14/08

ID	Prime Contract	Area	Task Name	Duration	2009											
					Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct
1			<b>SITE SCHEDULE</b>	339 d	<b>SITE SCHEDULE</b>											
34	HV01	Field A	All Purpose Track	42 d	Track											
33	HV01	Site South	500 Seat Bleachers With Pressbox	28 d	Bleachers With Pressbox											
36	HV01	Field D	Site Removals	5 d	Site Removals 5/4 - 5/8											
37	HV01	Field C	Site Removals	5 d	Site Removals 5/11 - 5/15											
38	HV01	Field D	Strip & Stockpile Topsoil	5 d	Strip & Stockpile Topsoil 5/11 - 5/15											
39	HV01	Field B	Site Removals	10 d	Site Removals 5/18 - 6/1											
40	HV01	Field C	Strip & Stockpile Topsoil	5 d	Strip & Stockpile Topsoil 5/18 - 5/22											
41	HV01	Field C	Field Preparation	4 w	Field Preparation 5/18 - 6/15											
42	HV01	Field D	Field Preparation	4 w	Field Preparation 5/18 - 6/15											
43	HV01	Field B	Strip & Stockpile Topsoil	5 d	Strip & Stockpile Topsoil 6/2 - 6/8											
44	HV01	Field B	Field Preparation	4 w	Field Preparation 6/9 - 7/7											
45	HV01	Field C	Topsoil & Seeding	5 d	Topsoil & Seeding 6/16 - 6/22											
46	HV01	Field D	Topsoil & Seeding	5 d	Topsoil & Seeding 6/16 - 6/22											
47	HV01	Field B	Topsoil & Seeding	5 d	Topsoil & Seeding 7/8 - 7/14											
48	HV01	Site South	Curbing & Pavement Preparation	7 d	Curbing & Pavement Preparation 7/30 - 8/10											
49	HV01	Site West	Sidewalks	10 d	Sidewalks 8/6 - 8/19											
50	HV01	Site West	Curbing & Pavement Preparation - Phase 2	5 d	Curbing & Pavement Preparation - Phase 2 8/10 - 8/14											
51	HV01	Site South	Sidewalks	8 d	Sidewalks 8/13 - 8/24											
52	HV01	Site West	Asphalt Pavement - Phase 2	5 d	Asphalt Pavement - Phase 2 8/17 - 8/21											
53	HV01	Site South	Asphalt Pavement	4 d	Asphalt Pavement 8/24 - 8/27											
54	HV01	Site West & South	Topsoil & Seeding	8 d	Topsoil & Seeding 8/24 - 9/3											