

B.A. Construction Services, LLC.

8 Airport Park Boulevard

Latham, NY 12110

Ph : 518-785-3005

RFI

To: Thomas Field
Clark Engineering, P.C.
20 Shaker Road
New Lebanon, NY 12125
Ph: (518) 794-8613 Fax: (518) 766-5663

RFI #: HV01-20
Date: 6/30/2008
Job: 07-20-2046 Hoosic Valley Central School
Phone:

CC: Jere Tatich (Elan Planning & Design, Inc.), Ryan Berry (Elan Planning & Design, Inc.), Thomas Kenney (CS Arch, P.C.),
Melissa Renkawitz (CS Arch, P.C.), Carmen Goodwin (CS Arch, P.C.)

Subject: Existing Drain Lines

Drawing: HS C-100 - Existing Conditions and
Removals Plan-NORTH

Spec Section:

Cost Impact: None

Schedule Impact: None

Request:

Date Required: 7/7/2008

Dwg C-100 Removal Plan North. There is an existing 18" and 12" drain line with several catchbasins. These are located between our fence removals and asphalt path removal. No removal is indicated for these structures or pipe. These structures will fall inside and under new field "E" shown on C-106.

Requested by: Letha Price
B.A. Construction Services LLC

Response:

Although they are not specifically labeled for removal, the removals plan shows these lines and three catch basins in a darker shade indicating removal. They are also shown as removed on C-106. The catch basins must be removed or cut off 2' below final grade. The pipes should be capped and filled with low strength flowable fill.

Answered by: Thomas Field
Clark Engineering, P.C.

Answered date: July 09, 2008