

B.A. Construction Services, LLC.

8 Airport Park Boulevard

Latham, NY 12110

Ph : 518-785-3005

RFI

To: Thomas Field
Clark Engineering, P.C.
20 Shaker Road
New Lebanon, NY 12125
Ph: (518) 794-8613 Fax: (518) 766-5663

RFI #: HV01-15
Date: 6/11/2008
Job: 07-20-2046 Hoosic Valley Central School
Phone:

CC: Thomas Kenney (CS Arch, P.C.), Carmen Goodwin (CS Arch, P.C.), Melissa Renkawitz (CS Arch, P.C.), Jere Tatich (Elan Planning & Design, Inc.)

Subject: Elevation Clarifications - Field D

Drawing: DWG CL-107 - 400 Meter Track Grading
Plan

Spec Section:

Cost Impact: None

Schedule Impact: None

Request:

Date Required: 6/16/2008

DWG CL-107 D area South side shows pavement elevations of 391.55 on all corners. Should center of field on D area be 392 as on other side?

Requested by: Letha Price
B.A. Construction Services LLC

Response:

Delete: spot elevation E.O.P 391.55 at the southern D area center of field location;
Provide: spot elevation E.O.P 392.00 at the southern D are center of field;
Delete: spot elevation 392.00 at the southern football goal post center of field location;
Provide: spot elevation 392.30 at the southern football goal post center of field location

Answered by: Ryan Berry
Elan Planning & Design, Inc.

Answered date: June 24, 2008