

**B.A. Construction Services, LLC.**

8 Airport Park Boulevard  
Latham, NY 12110  
Ph : 518-785-3005

*RFI*

**To:** Thomas Field  
Clark Engineering, P.C.  
20 Shaker Road  
New Lebanon, NY 12125  
Ph: (518) 794-8613 Fax: (518) 766-5663

**RFI #:** HV01-9  
**Date:** 5/14/2008  
**Job:** 07-20-2046 Hoosic Valley Central School  
**Phone:**

**CC:** Bruce Boice, Thomas Kenney (CS Arch, P.C.), Melissa Renkawitz (CS Arch, P.C.), Carmen Goodwin (CS Arch, P.C.)

**Subject:** CB-E5 Dimensions

**Drawing:** HS C-106 - Athletic Field Stormwater and  
Water Main Plan

**Spec Section:**

**Cost Impact:** None

**Schedule Impact:** None

**Request:**

**Date Required:** 5/21/2008

Dwg HS C-106; CB-E5; With a 15" pipe the rim to invert is too shallow for a top and frame and grate. We only have 11" from invert to bottom of roof slab.

**Requested by:** B.A. Construction Services LLC

**Response:**

CB-E5-Change TF + 390.50 and change 15" Pipe to 12" Pipe.

**Answered by:** Sarah M. Kileen  
Clark Engineering, P.C.

**Answered date:** May 22, 2008