

**B.A. Construction Services, LLC.**

8 Airport Park Boulevard  
Latham, NY 12110  
Ph : 518-785-3005

*RFI*

**To:** Ann Clark  
Clark Engineering, P.C.  
20 Shaker Road  
New Lebanon, NY 12125  
Ph: (518) 794-8613 Fax: (518) 766-5663

**RFI #:** HV02-10  
**Date:** 5/16/2008  
**Job:** 07-20-2046 Hoosic Valley Central School  
**Phone:**

**CC:** Thomas Kenney (CS Arch, P.C.), Carmen Goodwin (CS Arch, P.C.), Melissa Renkawitz (CS Arch, P.C.), Letha Price (B.A. Construction Services, LLC)

**Subject:** HV02-10 roof drain sub framing substitution

**Drawing:**

**Spec Section:**

**Cost Impact:** None

**Schedule Impact:** None

**Request:**

**Date Required:** 5/23/2008

Is it acceptable to use 16 Ga. 2"x 2" angle screwed to the top of the roof deck every 6" for roof drains in lieu of the supplemental framing?

**Requested by:** Bruce Boice  
B.A. Construction Services LLC

**Response:**

The proposed method is acceptable for roof drain openings.

**Answered by:** Ann Clark  
Clark Engineering, P.C.

**Answered date:** May 16, 2008